

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PR&RD – Guntur District – Normal State Plan Funds - "Construction of store shed for EVMs Ground & 1st Floor at Guntur" – Extension of agreement time – Granted – Orders - Issued

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.III) DEPARTMENT

G.O.Rt.No. 2341

Dated.27.12.2012

Read the following:-

Ref: From the Chief Engineer (PR), RIAD, Hyd. Lr.No.AEE/DEE-III/EVM Guntur/2012 dated 08.11.2012.

ORDER:

In the circumstances reported by the Chief Engineer (PR), RIAD Hyderabad in her letter read above, Government after careful examination of the matter hereby accord extension of agreement time upto 31.03.2013 (for 138 days) for the work Construction of store shed for EVMs Ground & 1st Floor at Guntur" without imposing penalty for delay in execution of work as the delay is due to not handing over of site by Revenue Department.

2. The Chief Engineer (Panchayat Raj), RIAD, Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the internet and can be access at the address; www.ap.gov.in /goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

R.SUBRAMANYAM
PRINCIPAL SECRETARY TO GOVERNMENT, PR (FAC)

To
The Chief Engineer (PR), RIAD, Hyderabad
The Superintendent Engineer (PR), Guntur District
The District Treasury Officer, Guntur District
The Accountant General, AP, Hyderabad
The General Administration (Election-D) Department
Copy to;
P.S. to Hon'ble M (PR&RWS)
P.S. to Principal Secretary to Government (PR)
SF/SC

//FORWARDED::BY ORDER//

SECTION OFFICER